

TWEED SAND BYPASSING

Dredging Overview

Stage 1 (26 Apr 1995 to 26 May 1998)	3,047,549 m³
Stage 2 Pre-commissioning Dredging (1 April 2000 to 29 Apr 2001)	532,517 m ³
Stage 2 Operations Dredging Campaign 1 (11 May 2001 to 6 Nov 2001)	289,972 m ³
Stage 2 Operations Dredging Campaign 2 (20 May 2002 to 20 Oct 2002)	240,129 m ³
Stage 2 Operations Dredging Campaign 3 (7 Feb 2003 to 28 Sep 2003)	230,892 m ³
Stage 2 Operations Dredging Campaign 4 (7 July 2004 to 30 Sep 2004)	169,926 m ³
Stage 2 Operations Dredging Campaign 5 (22 May 2005 to 30 Sep 2005)	199,059 m ^{3*}
Stage 2 Operations Dredging Campaign 6 (23 May 2006 to 28 Sep 2006)	200,298 m ³
Stage 2 Operations Dredging Campaign 7 (17 May 2008 to 24 Sep 2008)	198,979 m ³
Stage 2 Operations Dredging Campaign 8 (1 Dec 2011)	200 m ³
Stage 2 Operations Dredging Campaign 9 (1 Apr 2016 to 31 May 2016)	41,938 m ³
Stage 2 Operations Dredging Campaign 10 (2 Feb 2017 to 31 Aug 2017)	216,605 m ³
Stage 2 Operations Dredging Campaign 11 (14 Jul 2019 to 31 Jul 2019)**	151,360 m ³
Stage 2 Operations Dredging Campaign 12 (8 Aug 2020 to 23 Aug 2020)	110,178 m ³
Stage 2 Operations Dredging Campaign 13 (21 Aug 2021 to 25 Sep 2021)	133,316 m ³
Stage 2 Operations Dredging Campaign 14 (27 Aug 2022 to 6 Nov 2022)	72,399 m ³
Stage 2 Operations Dredging Campaign 15 (5 May 2023 to 1 Oct 2023)	259,527 m ³
Stage 2 Operations Dredging Campaign 16 (21 Jul 2024 to 31 Aug 2024)	112,323 m ³
Total Stage 2 Dredging (April 2000 to 31 August 2025)	3,159,617 m^{3*}
Total Dredging (Since 1995)	6,207,166 m^{3*}

* Note: This includes 22,870.3 m³ of sand delivered to Palm Beach from June 2005 to September 2005.

Note: Totals and subtotals are rounded up or down to the nearest cubic metre

TWEED SAND BYPASSING

Stage 2 Dredging Quantities (Commenced in April 2000)

Dredging Quantities (m ³)															
		Placement Areas													
Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
2000	April	59,146	-	-	-	-	-	-	-	-	-	-	-	-	59,146
	May	73,881	-	5,341	-	12,361	-	-	-	-	-	-	-	-	91,583
	June	24,686	-	-	-	35,032	-	-	-	-	-	-	-	-	59,718
	July	24,897	-	16,210	1,218	7,967	-	-	-	-	-	-	-	-	50,291
	August	17,283	-	-	32,499	2,017	-	-	-	-	-	-	-	-	51,799
	September	1,172	-	806	2,352	7,286	-	-	-	-	-	-	-	-	11,615
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	21,107	-	-	12,977	-	-	3,241	-	-	-	-	-	-	37,325
	December	15,095	1,184	-	424	4,501	12,136	11,467	-	-	-	-	-	-	44,806
2000 total = 406,283 m ³															
2001	January	9,721	14,326	-	28,680	-	-	2,031	-	-	-	-	-	-	54,757
	February	-	-	-	12,616	-	-	8,656	-	-	-	-	-	-	21,271
	March	-	-	-	8,506	-	-	8,080	-	-	-	-	-	-	16,586
	April	-	-	7,922	7,260	8,416	6,381	3,641	-	-	-	-	-	-	33,620
	May	-	-	32,722	5,630	-	-	-	-	-	-	-	-	-	38,352
	June	-	4,644	10,413	44,854	-	-	2,089	-	-	-	-	-	-	62,000
	July	-	39,604	-	8,043	-	-	14,754	-	-	-	-	-	-	62,401
	August	-	11,030	13,518	-	-	29,389	12,730	-	-	-	-	-	-	66,667
	September	-	8,228	-	-	-	-	33,082	-	-	-	-	-	-	41,311
	October	-	-	-	-	-	-	8,840	-	-	-	-	-	-	8,840
	November	-	-	-	-	-	-	10,401	-	-	-	-	-	-	10,401
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2001 total = 416,206 m ³															

Restoring Coastal Sand Drift - Improving Boating Access

OFFICIAL

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
2002	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	28,686	-	-	-	-	-	-	-	-	-	-	-	-	28,686
	June	41,361	-	-	-	7,141	-	-	-	-	-	-	-	-	48,502
	July	23,878	-	-	-	3,762	-	-	-	-	-	-	-	-	27,640
	August	46,395	-	-	-	1,587	-	-	2,101	-	-	-	-	-	50,084
	September	23,827	5,856	-	-	4,623	12,689	-	9,229	-	-	-	-	-	56,224
	October	14,808	3,158	-	-	7,474	3,554	-	-	-	-	-	-	-	28,994
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2002 total = 240,130 m³															
2003	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	26,027	-	-	-	-	-	-	9,765	-	-	-	-	-	35,792
	March	11,494	-	-	-	-	-	-	410	-	-	-	-	-	11,903
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	25,259	-	-	-	-	-	-	-	-	-	-	-	-	25,259
	July	37,969	-	-	-	9,932	-	-	-	-	-	-	-	-	47,901
	August	14,239	22,414	6,373	10,727	-	1,662	416	-	-	-	-	-	-	55,830
	September	21,466	7,505	-	10,407	3,576	5,416	5,837	-	-	-	-	-	-	54,206
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2003 total = 230,891 m³															
2004	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	42,288	-	-	-	-	-	-	-	-	-	-	-	-	42,288
	August	39,916	1,788	-	-	9,034	-	-	20,594	-	-	-	-	-	71,332
	September	20,973	9,412	-	-	18,297	7,624	-	-	-	-	-	-	-	56,306
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0

Restoring Coastal Sand Drift - Improving Boating Access

OFFICIAL

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
2004 total = 169,926 m³															
2005	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	12,493	-	-	-	-	-	-	-	-	-	-	-	-	12,493
	June	24,434	-	-	-	-	-	-	-	3,316	-	-	-	-	27,750
	July	39,844	-	-	-	4,681	-	-	-	7,106	-	-	-	-	51,630
	August	15,950	1,333	-	-	4,457	4,930	-	16,510	883	-	-	-	-	44,063
	September	2,252	34,135	893	2,212	4,386	7,679	-	-	11,565	-	-	-	-	63,123
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2005 total = 199,059 m³															
2006	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	22,520	-	-	-	-	-	-	-	-	-	-	-	-	22,520
	June	39,691	-	-	-	2,724	-	-	12,283	-	-	-	-	-	54,699
	July	30,402	-	-	-	912	-	-	6,356	-	-	-	-	-	37,670
	August	34,078	-	-	-	9,068	-	-	-	-	-	-	-	-	43,146
	September	17,735	-	-	-	-	22,702	1,826	-	-	-	-	-	-	42,263
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2006 total = 200,298 m³															
2007	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2007 total = 0 m³															
2008	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	19,791	-	-	-	-	-	19,791
	June	16,269	-	-	-	-	-	-	42,860	-	-	-	-	-	59,129
	July	27,568	-	-	-	-	-	-	30,685	-	-	-	-	-	58,253
	August	14,418	-	-	-	-	-	-	-	-	-	-	-	-	14,418
	September	13,775	-	-	-	-	-	-	33,613	-	-	-	-	-	47,389
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2008 total = 198,980 m³															
2009	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2009 total = 0 m³															
2010	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2010 total = 0 m ³															
2011	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	200	-	-	-	-	-	200
2011 total = 200 m ³															
2012	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2012 total = 0 m ³															
2013	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2013 total = 0 m³															
2014	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2014 total = 0 m³															
2015	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2015 total = 0 m³															
2016	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	11,974	-	-	-	-	-	11,974
	May	-	-	-	-	-	-	-	29,964	-	-	-	-	-	29,964
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0

Restoring Coastal Sand Drift - Improving Boating Access

OFFICIAL

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	
2016 total = 41,938															

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
2017	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	12,443	-	-	-	-	-	-	-	-	-	-	-	-	12,443
	March	5,307	-	-	-	-	-	-	21,126	-	-	-	-	-	26,433
	April	5,409	-	-	-	-	-	-	12,839	-	-	-	-	-	18,248
	May	20,113	-	-	-	-	-	-	16,117	-	-	-	-	-	36,231
	June	22,897	-	-	-	-	-	-	31,547	-	-	-	-	-	54,444
	July	4,013	-	-	-	-	-	-	22,154	-	-	-	-	-	26,167
	August	6,426	-	-	-	-	-	-	36,214	-	-	-	-	-	42,639
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2017 total = 216,605 m³															
2018	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2018 total = 0 m³															
2019	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	38,619	-	-	-	-	-	-	28,197	-	-	-	6,726	8,587	82,129
	August	15,441	-	-	-	-	-	-	7,838	-	31,366	-	5,133	9,453	69,231
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0

Restoring Coastal Sand Drift - Improving Boating Access

OFFICIAL

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
2019 total = 151,360 m³															
2020	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	22,199	-	-	-	-	-	-	30,229	-	24,750	-	-	33,000	110,178
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2020 total = 110,178 m³															
2021	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	23,224	-	-	-	-	-	-	25,876	-	-	-	-	4,016	53,116
	September	35,837	-	-	-	-	-	-	26,305	-	7,345	-	-	10,713	80,200
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2021 total = 133,316 m³															
2022	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	7,548	-	-	8,626	-	-	16,174
	September	30,397	-	-	-	-	-	-	5,963	-	-	-	-	-	36,360
	October	2,777	-	-	-	-	-	-	10,256	-	-	-	-	-	13,033
	November	-	-	-	-	-	-	-	6,832	-	-	-	-	-	6,832

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2022 total = 72,399 m³															
2023	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	55,936	-	-	-	-	-	55,936
	June	59,722	-	-	-	-	-	-	12,124	-	31,084	-	-	40,898	143,828
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September	8,958	-	-	-	-	-	-	-	-	-	10,739	-	30,807	50,504
	October	-	-	-	-	-	-	-	-	-	-	236	-	9,023	9,259
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2023 total = 259,527 m³															
2024	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	9,017	-	-	-	-	26,008	35,025
	August	10,449	-	-	-	-	-	-	30,992	-	35,638	-	-	219	77,298
	September	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	October	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	November	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	December	-	-	-	-	-	-	-	-	-	-	-	-	-	0
2024 total = 112,323 m³															
2025	January	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	February	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	March	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	April	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	May	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	June	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	July	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	August	-	-	-	-	-	-	-	-	-	-	-	-	-	0
	September														0
	October														0

Restoring Coastal Sand Drift - Improving Boating Access

OFFICIAL

Year	Month	SR-E	SR-W	I-N	C-N	ONR-SR/E	ONR-SR/W	ONR-C	DBAH	PALM	FINGAL	DREAM TIME	Nth 2A	Sth 2A	Total
	November														0
	December														0
2025 total = 0,000 m³															
Totals (2000-2025)		1,301,231	164,615	94,199	188,403	169,234	114,162	127,090	643,446	22,870	130,183	19,601	11,859	172,724	3,159,617
															**
		** Note: This includes sand delivered to Palm beach. From June to September 2005 a total of 22,870m3 of sand was dredged from the Tweed River Entrance and deposited at Palm beach.													
		* Note: Totals and subtotals are rounded up or down to the nearest cubic metre.													